Clean Water 2020 Program

CONSENT DECREE QUARTERLY REPORT

April 1, 2016 – June 30, 2016





Table of Contents

Sectio	n 1	Introduction	3
1.1	9	Summary of Reporting Requirements	3
1.2	I	Report Organization	3
Sectio	on 2	Schedule of Projects and Activities	5
Sectio	on 3	Additional Information Demonstrating Implementation of Consent Decree Requirements.	9
3.1	١	WWTP Programs	9
3	8.1.1	Maintenance Management System (MMS)	9
3	8.1.2	WWTP Operations Program	9
3	.1.3	WWTP Training Program	.10
3.2	ſ	MOM Programs	10
3	8.2.1	Contingency and Emergency Response Plan (CERP)	. 10
3	3.2.2	WCTS Training Program	.10
3	.2.3	Information Management System (IMS) Program	. 10
3	8.2.4	Sewer Mapping Program	.10
3	.2.5	Transmission System Operations and Maintenance Program (TSOMP)	.11
3	.2.6	Gravity Sewer System Operation and Maintenance Program (GSOMP)	.11
3	3.2.7	Financial Analysis Program	.12
3.3	9	Satellite Sewer System Agreements (SSSA)	.12
3.4	(Continuing Sewer Assessment Program (CSAP) for the WCTS	.12
3.5	I	nfrastructure Rehabilitation Report (IRR) for the WCTS	.12
3.6	9	Supplemental Environmental Project	.14
Sectio	on 4	Quarterly SSO Report	15
Sectio	n 5	SEP Water Quality Monitoring Results	. 17
5.1	9	Sampling Conducted and Results	. 17
Apper	ndix /	A EPA Force Majeure Extension Approval Letter	.18

List of Tables

Table 1 - SSO Report, 2nd Quarter 2016 15

Section 1 Introduction

1.1 Summary of Reporting Requirements

On May 21, 2014 the City of Columbia (City) entered into a Consent Decree (CD) with the United States Environmental Protection Agency (EPA), the United States Department of Justice (DOJ) and the South Carolina Department of Health and Environmental Control (SCDHEC). To fulfill the reporting requirements as defined in Section IX.39.a of the CD, the City has prepared this *Quarterly Report* that includes the following information (as excerpted from the CD):

- A description of all projects and activities conducted during the most recently completed calendar quarter to comply with the requirements of this Consent Decree, in Gantt chart or similar format. This description shall include completion percentages of early action capital improvement projects under Paragraph 10, continuing sewer assessments under the CSAP, and the subsequent remedial actions under the IR Report;
- 2. The date, time, location, source, duration, estimated volume, receiving water (if any), cause, and actions taken to repair or otherwise resolve the cause of all SSOs for the most recently completed quarter in a tabulated electronic format;
- 3. The anticipated projects and activities that will be performed in the next quarter to comply with the requirements of this Consent Decree, in Gantt chart or similar format;
- 4. Any additional information that demonstrates that Columbia is implementing the remedial measures required in this Consent Decree; and
- 5. The results of water quality monitoring conducted during the previous Calendar Quarter as part of the SEP described in Appendix I of the Consent Decree.

1.2 Report Organization

This Quarterly Report is organized as follows:

Section 1 – Introduction

This section includes a summary of the reporting requirements and describes the report organization.

Section 2 – Schedule of Projects and Activities

This section addresses the requirements of Sections IX.39.a.(i) and IX.39.a.(iii) of the Consent Decree. The section includes the projects and activities conducted during the most recently completed calendar

quarter to comply with the requirements of the CD as well as the anticipated projects and activities that will be performed in the next quarter to comply with the requirements of the CD. A Gantt chart schedule of these activities is provided and includes completion percentages of continuing sewer assessments under the CSAP and the subsequent remedial actions under the IR Report, as applicable.

Section 3 – Additional Information Demonstrating Implementation of Consent Decree Requirements

This section addresses the requirements of Section IX.39.a.(iv) of the Consent Decree and includes additional information that demonstrates that Columbia is implementing the remedial measures required in the CD. Information supplemental to that which is provided in Section 2 is provided in this section.

Section 4 – Quarterly SSO Report

This section addresses the requirements of Section IX.39.a.(ii) of the Consent Decree and provides a tabular listing of sanitary sewer overflows (SSOs). The table includes the date, time, location, source, duration, estimated volume, receiving water (if any), cause, and actions taken to repair or otherwise resolve the cause of all SSOs that occurred during the most recently completed calendar quarter.

Section 5 – SEP Water Quality Monitoring Results


This section addresses the requirements of Section IX.39.a.(v) of the Consent Decree and provides the results of water quality monitoring conducted during the previous Calendar Quarter as part of the SEP described in Appendix I of the CD.

Section 2	Schedule of Pro	jects and Activities
Clean Water 2020 Connector teaction Connector Jul Aug Sep		
n Water 2020 Program 2nd Quarter Apr Qtr 2, 2016 Jun 21%	100%	30% 34% 6% 2% 28% 28% 28% City Forces
Image: Second	WWTP Operations Program WWTP Operations Program Implementation WWTP Training Program CD WWTP Training Program CD Plan Development WWTP Training Program CD Plan Development OM Programs Contingency and Emergency Response Plan (CERP) CERP Implementation WCTS Training Program Implementation MCTS Training Program Implementation Information Management System (IMS) Program IMS Program Implementation Sewer Mapping Program (SMP)	SMP Implementation Transmission System Operations and Maintenance Program (TSOMP) TsoMP Implementation GSOMP Implementation GSOMP Implementation GSOMP Implementation Financial Analysis Program Maintenance Program Implementation GSOMP Implementation FAP Implementation FAP Implementation Assessment Program (CSAP) for the WCTS Continuing Sewer Assessment of Major Components of CSAP Assessment of Minor Components of CSAP Assessment of Minor Components of CSAP Infrastructure Rehabilitation Program (IRP) for the WCTS Infrastructure Rehabilitation Program (IRP) for the WCTS RP CD Plan Development CD Plan Development CD Plan Development
Task Name WWTP Programs Maintenance N MMS Implen	WWTP Operat WWTP Ope WWTP Trainir WWTP Trainir WWTP Trainin MOM Programs Contingency a CeRP Imple CERP Imple WCTS Trainin WCTS Trainin WCTS Trainin WCTS Trainin Sewer Mappir	SMP I Transmi TSON Gravity GSON Financia FAP In FAP In CSAP Im Asses Asses Asses Infrastruct IRP CD P Ian

Clean Water 2020

Task Name Infrastructure Rehabilitation Report (IRR) for the WCTS Infrastructure Rehabilitation Projects 556764 30-inch Forcemain from Mill Creek PS to WWTP Construction S5695401 Crane Creek Phase I Construction	Qtr 2, 2016 May Jun Ju	Jul Qtr 3, 2016 Jul Aug Sep
for the WCTS Creek PS to WWTP		
Infrastructure Rehabilitation Projects SS6764 30-inch Forcemain from Mill Creek PS to WWTP Construction SS695401 Crane Creek Phase I Construction		
SS6764 30-inch Forcemain from Mill Creek PS to WWTP Construction SS695401 Crane Creek Phase I Construction		
Construction SS695401 Crane Creek Phase I Construction		
SS695401 Crane Creek Phase I Construction		
Construction		
SS725103 Innovista District Infrastructure Improvements (Blossom/Huger SS		
Improvements, Phase 3)		
Construction		70%
SS7259 Replacement of 24" Smith Branch Outfall Underneath I-277		
Construction		
SS7261 Lake Katherine Sewer Line Capacity Enhancement		
Design		
SS7289 Rivermont Drive Pump Station and Force Main		
Design		
SS7330 Upper Mill Creek Sewer Improvements		
Design		
SS7331 Upper Kinley Creek Sewer Improvements Ph. 1		
Design		
SS733701 East Rocky Branch Improvements Ph. 1		
Design		
SS733702 East Rocky Branch Improvements Ph. 2		
Design		
SS7338 Lower Crane Creek Wet Weather Storage - Phase 1		
Design		95%
SS735002 Crane Creek Upper North Branch Extension		
Design		
SS735003 Crane Creek Lower North Branch Capacity Upgrade Phase 1		
Design		
CD Plan Development Professional Services	I Services	
CD Implementation Construction Phase City Forces		

Consent Decree Quarterly Report 2016 Q2



Consent Decree Quarterly Report 2016 Q2

Tack Name Tack Name Ort 2, 2016 Ort 2, 2		2016 Quarterly Report - 2nd Quarter	2016 Quarterly Report - 2nd Quarter	- 2ng Quarter	Clean Water 2020 © Clandon Cler Vior for Clean Water
anch-02 SSES and Rehabilitation 100% anch-01 SSES and Rehabilitation 100% P5 Improvements F Improvements anch 01 SSES anch 01 SSES anch 03 SSES Construction Phase Polesional Services Construction Phase Cuty Forces	Task Name			Qtr 2, 2016 Mav	Qtr 3, 2016 Aur
anch-01 SES and Rehabilitation PS Improvements PS Improvements anch 01 SSES anch 01 SSES anch 03 SSES anch 03 SSES Construction Phase Construction	SS7279 Smith Branch-02 SSES and			3	-
anch-01 SSES and Rehabilitation P P Improvements P Improvements anch 01 SSES anch 03 SSES anch 03 SSES anch 03 SSES Construction Phase Constructio	Design			100%	
PS Improvements PS Improvements is Improvements anch 01 SSES anch 03 SSES anch 04 SSES anch 04 SSES anch 05 S	SS7280 Rocky Branch-01 SSES and	A Rehabilitation			
n PS Improvements PS Improvements anch 01 SSES anch 03 SSES Design Phase Construction Phase	Design			100%	
PS Improvements S Improvements anch 01 SSES anch 03 SSES Design Phase Construction Phase	SS7323 Food Lion PS Improvemen	nts			
PS Improvements S Improvements anch 01 SSES anch 03 SSES Design Phase Construction Phase	Design				
S Improvements anch 01 SSES anch 03 SSES Design Phase Construction Phase	SS7324 Bendale PS Improvements	S			
S Improvements anch 01 SSES anch 03 SSES Design Phase Construction Phase	Design				
anch 01 SSES anch 03 SSES Design Phase Construction Phase	SS7325 Starlite PS Improvements				
anch 01 SSES anch 03 SSES Design Phase Construction Phase	Design				
anch 03 SSES Design Phase Construction Phase	SS7362 Smith Branch 01 SSES				
anch 03 SSES Design Phase Construction Phase	Design				
Design Phase Construction Phase	SS7363 Smith Branch 03 SSES				
Design Phase Construction Phase	Design				
Design Phase Construction Phase					
Design Phase Construction Phase					
Construction Phase	CD Plan Development	Design Phase		Professional Services	
	CD Implementation	Construction Phase		City Forces	

Consent Decree Quarterly Report 2016 Q2

Section 3 Additional Information Demonstrating Implementation of Consent Decree Requirements

In accordance with Section IX.39.a.(iv) of the CD, the following section provides additional information that demonstrates that the City is implementing the remedial measures required in the CD.

The City notified the U.S. Department of Justice, the U.S. Environmental Protection Agency, and the South Carolina Department of Health and Environmental Control of a *force majeure* event on October 6, 2015. The City experienced unprecedented rainfall which resulted in catastrophic flooding beginning on October 4, 2015. On October 13, 2015, the City submitted an initial written report of the *force majeure* event and requested an additional 45 days for certain CD deliverables. The request for this extension was granted by EPA. Additionally, the October 13, 2015 written report further advised that the report would be supplemented with additional information on other delays in performance under the CD following a full assessment of the *force majeure* event. On June 2, 2016 the EPA agreed that the delays described in the March 24, 2016 letter were attributable to a *force majeure* event and that timeframes for the performance of certain obligations under the CD should be extended. The EPA's *force majeure* extension approval letter is provided in Appendix A.

3.1 WWTP Programs

In accordance with Section V.11 of the CD, the City is developing and implementing specific Wastewater Treatment Plant (WWTP) programs. The Program elements addressed in this section provide information regarding activities involving the Metro WWTP.

3.1.1 Maintenance Management System (MMS)

The MMS was submitted to EPA and SCDHEC on May 18, 2015. The City is awaiting EPA and SCDHEC review and approval of the MMS.

Although the EPA has not yet approved the MMS, the City is proceeding with implementation activities under the MMS. The activities completed or in progress during the current reporting period are as follows:

Migration of Data and Maintenance Schedules into Cityworks – 25% Complete

3.1.2 WWTP Operations Program

The WWTP Operations Program was submitted to EPA and SCDHEC on January 4, 2016. The City received final approval of the WWTP Operations Program from EPA and SCDHEC on May 23, 2016.

The activities completed or in progress during the current reporting period are as follows:

• Written procedures describing the various operational controls at the WWTP – 5% Complete

3.1.3 WWTP Training Program

The WWTP Training Program was submitted to EPA and SCDHEC on May 20, 2016.

3.2 MOM Programs

In accordance with Section V.12 of the CD, the City is developing and implementing specific Management, Operations, and Maintenance (MOM) programs. The Program elements addressed in this section provide information regarding activities involving the Metro WWTP as well as the City's Wastewater Collection and Transmission System (WCTS).

3.2.1 Contingency and Emergency Response Plan (CERP)

The CERP was submitted to EPA and SCDHEC on November 20, 2015. The City received final approval of the CERP from EPA and SCDHEC on May 23, 2016.

The activities completed or in progress during the current reporting period are as follows:

- Training Staff on the Activation of the CERP 20% Complete
- Emergency Operation Training and Activation Procedures 20% Complete
- Develop and Train Staff to Scenarios 20% Complete

3.2.2 WCTS Training Program

The WCTS Training Program was submitted to EPA and SCDHEC on January 4, 2016. The City received final approval of the WCTS Training Program from EPA and SCDHEC on May 23, 2016.

3.2.3 Information Management System (IMS) Program

The IMS Program was submitted to EPA and SCDHEC on January 4, 2016. The City received final approval of the IMS Program from EPA and SCDHEC on May 23, 2016.

The activities completed or in progress during the current reporting period are as follows:

- Storeroom Component of Cityworks 10% Complete
- Sewer Mapping Program 30% Complete

3.2.4 Sewer Mapping Program

In accordance with the requirements of the CD, the City was to develop and submit a Sewer Mapping Program (SMP) to EPA and SCDHEC within 60 days of the date of entry of the CD. The City received final approval of the SMP from EPA and SCDHEC on December 9, 2014.

Projects and significant activities completed during the current reporting period:

• The City continues to complete the electronic mapping of each Sewer Basin in accordance with the approved SMP implementation plan. Progress for each WCTS Minor Gravity Mapping basin is as follows:

- West Columbia Basin 80% complete
- Smith Branch Basin 67% complete
- Saluda River Basin 86% complete
- Rocky Branch Basin 30% complete
- Mill Creek Basin 25% complete
- Gills Creek Basin 27% complete
- Crane Creek Basin 65% complete
- Broad River Basin 25% complete
- Progress for each WCTS Major Gravity Mapping basin is as follows:
 - West Columbia Basin 25% complete
 - Smith Branch Basin 10% complete
 - Saluda River Basin 10% complete
 - Rocky Branch Basin 10% complete
 - Mill Creek Basin 10% complete
 - Gills Creek Basin 10% complete
 - o Crane Creek Basin 5% complete
 - Broad River Basin 25% complete

3.2.5 Transmission System Operations and Maintenance Program (TSOMP)

The TSOMP was submitted to EPA and SCDHEC on May 18, 2015. The City is awaiting EPA and SCDHEC review and approval of the TSOMP.

Although the EPA has not yet approved the TSOMP, the City is proceeding with implementation activities under the TSOMP. The activities completed or in progress during the current reporting period are as follows:

- SCADA System Enhancements 30% Complete
- Critical Spare Equipment and Parts (Provision of onsite back-up power or backup diesel pumps at Pump Station 080 (Quail Creek) and Pump Station 115 (Clearwater)) – 100% Complete

3.2.6 Gravity Sewer System Operation and Maintenance Program (GSOMP)

The GSOMP was submitted to EPA and SCDHEC on November 20, 2015. The City received final approval of the GSOMP from EPA and SCDHEC on May 23, 2016.

The activities completed or in progress during the current reporting period are as follows:

• Written Procedures for Maintenance of Gravity Sewer System Manholes – 100% Complete

3.2.7 Financial Analysis Program

The Financial Analysis Program was submitted to EPA and SCDHEC on January 4, 2016. The City received final approval of the FAP from EPA and SCDHEC on May 23, 2016.

3.3 Satellite Sewer System Agreements (SSSA)

The SSSA was submitted to EPA and SCDHEC on May 18, 2015. The City is awaiting EPA and SCDHEC review and approval of the SSSA.

3.4 Continuing Sewer Assessment Program (CSAP) for the WCTS

The CSAP was submitted to EPA and SCDHEC on June 9, 2015. The City received final approval of the CSAP from EPA and SCDHEC on May 23, 2016.

The activities under the Major Components of the CSAP completed or in progress during the current reporting period are as follows:

- Major Gravity Sewer Video Inspection or Multi-Sensor Inspection 30% Complete
- Major Manhole Inspection 70% Complete

The activities under the Minor Components of the CSAP completed or in progress during the current reporting period are as follows:

 Initial Minor Gravity Sewer and Manholes Desktop Condition Assessment/Prioritization – 50% Complete

3.5 Infrastructure Rehabilitation Report (IRR) for the WCTS

In accordance with Section V.16 of the CD, the City shall submit an Infrastructure Rehabilitation Report (IRR) summarizing the results of the CSAP of the major components of the WCTS and a description of proposed rehabilitation projects. The IRR is to be submitted within six months after the City has assessed the major components of the WCTS once pursuant to the CSAP. As rehabilitation projects are identified through the assessments described in Section 3.4 and in the normal course of operations and maintenance, the City is proceeding with design and construction of those projects. Completion percentages of projects currently in progress are as follows:

- SS6764 30" Forcemain from Mill Creek PS to WWTP Construction 10% Complete
- SS695401 Crane Creek Phase I Construction 70% Complete
- SS725103 Innovista District Infrastructure Improvements Construction 70% Complete
- SS7259 Replacement of 24" Smith Branch Outfall Underneath I-277 Construction 1% Complete
- SS7261 Lake Katherine Sewer Line Capacity Enhancement Design 90% Complete
- SS7289 Rivermont Drive Pump Station and Force Main Design 90% Complete
- SS7330 Upper Mill Creek Sewer Improvements Design 6% Complete

- SS7331 Upper Kinley Creek Sewer Improvements Ph. 1 Design 12% Complete
- SS733701 East Rocky Branch Improvements Ph. 1 Design 18% Complete
- SS733702 East Rocky Branch Improvements Ph. 2 Design 35% Complete
- SS7338 Lower Crane Creek Wet Weather Storage Phase 1 Design 95% Complete
- SS735002 Crane Creek Upper North Branch Extension Design 2% Complete
- SS735003 Crane Creek Lower North Branch Capacity Upgrade Phase 1 Design 2% Complete

In accordance with Section V.16.c of the CD, the City shall submit a Supplemental Infrastructure Rehabilitation Report (SIRR) which shall update all portions of the IRR to reflect additional information developed by the City through completion of the CSAP of the minor components of the WCTS. The SIRR is to be submitted within six months after the City has assessed the remainder of the entire WCTS pursuant to the CSAP. As rehabilitation projects are identified through the assessments described in Section 3.4 and in the normal course of operations and maintenance, the City is proceeding with design and construction of those projects. Completion percentages of projects currently in progress are as follows:

- SS6833 Upgrade Piney Gove Lift Station Construction 99% Complete
- SS6857 Olympia Subdivision Sewer System Evaluation Survey (SSES) and Rehabilitation Design Design 75% Complete
- SS6966 Annual Rehab on Manholes and Lines less than 15" 2016 Construction 100% Complete, 2017 Construction 0% Complete
- SS706012 Pump Station Improvements at 6 Sites Construction 1% Complete
- SS7172 Rehabilitation/Replacement Harbison #2, Mallard Point and Animal Shelter PS Design 99% Complete
- SS7199 Saluda River Basin SSES and Rehabilitation for SR-06 & 13 Construction 99% Complete
- SS7207 Saluda River Basin SSES and Rehabilitation for SR07 & 8 Construction 99% Complete
- SS7208 Saluda River Basin SSES and Rehabilitation for SR-03, 10, & 12 Construction 90% Complete
- SS7218 West Columbia Basin SSES and Rehabilitation for WC-02 Construction 99% Complete
- SS7258 Greenlawn Dr. to Burnside #1 PS (Hampton Forest) Construction 1% Complete
- SS7262 Flow Study/Rehabilitation/Replacement of Three Rivers and Colonial Life PS Construction 5% Complete
- SS7279 Smith Branch-02 SSES and Rehabilitation Design 100% Complete
- SS7280 Rocky Branch-01 SSES and Rehabilitation Design 100% Complete
- SS7323 Food Lion PS Improvements Design 15% Complete
- SS7324 Bendale PS Improvements Design 30% Complete
- SS7325 Starlite PS Improvements Design 0% Complete
- SS7362 Smith Branch 01 SSES Design 0% Complete
- SS7363 Smith Branch 03 SSES Design 1% Complete

3.6 Supplemental Environmental Project

In accordance with Section VIII and Appendix I of the CD, the City will perform a Supplemental Environmental Project (SEP). Within 24 months of the effective date of the CD, the City was to complete Phase I of the Rocky Branch, Smith Branch, and Gills Creek projects. On March 24, 2016, the City submitted a supplemental report related to the October 4, 2015 *force majeure* event and requested an additional six months to complete the Gills Creek Phase I project. This request was granted by EPA; the approval letter is provided in Appendix A.

The activities completed or in progress during the current reporting period are as follows:

- The Rocky Branch Phase I project was completed on May 20, 2016.
- The Smith Branch Phase I project was completed on May 20, 2016.

Section 4 Quarterly SSO Report

In accordance with Section IX.39.a.(ii) of the CD, the City is to provide a list of all SSOs that occurred during the reporting period in a tabular format along with information on the date, time, location, source, duration, estimated volume, receiving water, cause, and actions taken to resolve the SSO.

						of Columbia, SC			
						erly SSO Listin Quarter 2016	g		
SSO Date	SSO Time	Location	Source	Date of Corrective Action	Time of Corrective Action	Estimated Volume (gallons)	Receiving Water (if any)	Cause	Actions Taken
4/1/2016	11:30	100 Lorick Cir, Columbia, SC 29203	Manhole	4/1/2016	15:30	1	Smith Branch	Roots	Removed Stoppage To Resume Normal Flow. Washed Mainline 425 Feet, Re-Washed And De-Greased.
4/1/2016	09:49	4500 Bluff Road, Columbia, SC 29209	Manhole	4/1/2016	10:00	750	Tributary To Reeder Point	Pump Station Failure	Vac Wet Well Down With Vactor Truck. Cleaned Up Debris And Spread Lime.
4/3/2016	14:00	504 Newburgh Dr, Columbia, SC 29203	Manhole	4/3/2016	16:30	1,500	Storm Water Catch	Grease	Removed Stoppage To Resume Normal Flow. Washed Mainline 125 Ft To Remove Stoppage, Re-Washed Vacuumed And De- Greased Line 581 Feet. Set Up Bypass Pump.
4/5/2016	16:47	227 Brookshire Dr, Columbia, SC 29210	Manhole	4/5/2016	16:47	37		Debris	Removed Stoppage To Resume Normal Flow. Washed Mainline 300 Feet To Remove Stoppage. Set Up On Preventive Maintenance Every Three Month To Wash Mainline.
4/12/2016	14:30	2448 Washington St, Columbia, SC 29204	Manhole	4/12/2016	14:30	2		Roots	Washed Mainline 250 Ft To Resume To Normal Flow. Washed Mainline 250 Feet.
4/15/2016	10:00	256 Waterford Dr, Columbia, SC 29203	Manhole	4/19/2016	16:30	1,500	Unnamed Creek	Roots	Washed Mainline 150 Ft To Remove Stoppage. Washed Mainline 150 Ft To Remove Roots.
4/17/2016	12:00	107 White Falls Cir, Columbia, SC 29212	Manhole	4/19/2016	14:30	998	Whitehall Lakes To Rawls	Roots	Washed Mainline 250 Ft To Resume Normal Flow. Washed Mainline 813 Ft To Remove Roots With Cutter.
4/19/2016	10:00	4068 Fernandina Rd, Columbia, SC 29212	Manhole	4/10/2016	20:00	5,900	Tributary To Kinley Creek	3rd Party Responsibility	Set Up 4" Bypass System Stopped SSO @ 13:20. Emergency Locates Were Called In, SCE&G Removed Pole. Repair Crew Repaired Mainline. Also, Set Up Pump To Clean Up Storm Drain & Open Ditch.
4/20/2016	10:30	1000 A St, Columbia, SC 29209	Other	4/21/2016	14:30	1,307	Storm Drain Connected To Gills Creek	Collapsed Line	Set Up Bypass Pump. Mainline Was Repaired.
4/26/2016	07:30	824 Fuller Ave, Columbia, SC 29203	Cleanout	TE	3D	32	Unknown Storm Drain	Roots	Washed Mainline 200 Ft To Resume To Normal Flow. Roots To Be Cut Out.
5/3/2016	12:12	114 River Bluff Way, Columbia, SC 29210	Forcemain	5/3/2016	23:30	441,620	Broad River	Force Main	Shutdown Broad River Lift Station. McClam & Associates Contractor Performed Repair To 16" DIP Forcemain.
5/3/2016	19:15	3823 Shaw St, Columbia, SC 29203	Cleanout	5/4/2016	10:00	748		Grease	Washed Mainline 300 Ft To Remove Stoppage. Televised Mainline 80 Ft And Televised Service Line 15 Ft.
5/3/2016	22:32	1600 Garner Ln, Columbia, SC 29210	Forcemain	5/3/2016	10:55	550		Force Main	The Shutdown Of Broad River Lift Station Caused This Line To Overflow (Shutdown Was To Repair Forcemain Associated With SSO #01755). Repaired Forcemain.
5/4/2016	06:50	618 River Rd, Columbia, SC 29212	Forcemain	5/4/2016	12:00	1,653	Effluent Was In Ditch	Force Main	Shutdown Lift Station. Repaired Forcemain Caused By Water Department. The Line Was Not Located.
5/10/2016	08:00	River Rd, Columbia, SC	Forcemain	5/10/2016	10:00	385		Force Main	Shutdown Lift Station. Point Repair At The Broken Pipe. City Water Department Hit Forcemain While Excavating Water Line.
5/13/2016	10:35	5517 Randall Ave, Columbia, SC 29203	Other	5/13/2016	15:30	495		Collapsed Line	Vac Truck Retrieved Wastewater. Repaired Mainline.
5/18/2016	11:00	301 Basinghouse Rd, Columbia, SC 29212	Cleanout	5/24/2016	12:00	143		Roots	Washed Service Line To Resume To Normal Flow. Emergency Service Line Repair Scheduled 5/24/16.
5/18/2016	14:37	301 Basinghouse Rd, Columbia, SC 29212	Manhole	5/23/2016	13:00	200	Retention Pond	Debris	Located Manhole & Washed Mainline 140 Ft. Televised Mainline 183.5 Ft.
5/18/2016	20:24	600 Glenthorne Rd, Columbia, SC 29203	Manhole	5/20/2016	14:15	900		Roots	Washed Mainline 150 Ft To Resume To Normal Flow. Washed Mainline 150 Ft To Cut Out Roots.
5/20/2016	17:15	1512 Cedar Ter, Columbia, SC 29209	Manhole	т	3D	2,100		Collapsed Line	Washed Mainline 189 Feet, Removed Stoppage To Resume Normal Flow. Mainline Repair.

Table 1 - SSO Report, 2nd Quarter 2016

					Quart	of Columbia, SC terly SSO Listing Quarter 2016			
SSO Date	SSO Time	Location	Source	Date of Corrective Action	Time of Corrective Action	Estimated Volume (gallons)	Receiving Water (if any)	Cause	Actions Taken
5/27/2016	17:30	1721 Shivers Rd, Columbia, SC 29210	Manhole	TE	3D	6,732		Roots	Washed Mainline 650 Ft To Resume To Normal Flow. Roots Are Scheduled To Be Cut 6/2/2016.
5/30/2016	12:30	1621 Saint Andrews Rd, Irmo, SC 29063	Manhole	TE	3D	1,831		Roots	Washed Mainline 430 Ft To Resume Normal Flow. Mainline To Be Scheduled To Cut Out Roots.
6/7/2016	10:48	343 Wycombe Rd, Columbia, SC 29212	Cleanout	6/8/2016	11:45	240	Unknown Storm Drain	Roots	Washed Mainline 300 Ft To Resume To Normal Flow. Washed Mainline 402 Ft To Remove Roots.
6/8/2016	11:30	5459 Mead Ct, Columbia, SC 29203	Manhole	6/9/2016	16:30	1	Unnamed Tributary To Crane Creek	Debris	Washed Mainline 200 Ft & Set Up Bypass Pump. Washed Mainline 200 Ft, Brick Was Removed From Mainline.
6/28/2016	10:35	3101 Bluff Rd, Columbia, SC 29209	Manhole	6/26/2016	15:00	UNKNOWN		Treatment Plant	Raked Up Debris. Repaired Seal In Manhole Where It Has Been Hit By A Bush Hog.
6/28/2016	16:37	1800 Greene St, Columbia, SC 29201	Cleanout	7/1/2016	08:00	310		Collapsed Line	Washed Service Line 20 Feet To Resume Normal Flow. Emergency Repair Needed. Emergency Service Line Repair To Relocate/Install Cleanout.

Section 5 SEP Water Quality Monitoring Results

In accordance with Section IX.39.a.(v) of the CD, the following section provides a summary of the results of water quality monitoring conducted during the previous calendar quarter as part of the Supplemental Environmental Project (SEP) described in Appendix I of the CD.

5.1 Sampling Conducted and Results

As a part of the SEP requirements established in Section VIII and Appendix I of the CD, the City is to conduct water quality monitoring at three locations to assist in evaluation of the environmental benefits of the SEP in improving water quality in Smith Branch and Gill's Creek. The City is to implement a program for ambient monitoring of dissolved oxygen (DO), total suspended solids (TSS), temperature, and E. coli at the following monitoring sites:

- Gill's Creek at Garner's Ferry Road
- Smith Branch at North Main Street
- Gill's Creek at Bluff Road

In accordance with the requirements of the CD, the City was to submit a Quality Assurance Project Plan (QAPP) to SCDHEC within 60 days of the date of entry of the CD. The City originally submitted the QAPP to SCDHEC on July 18, 2014 in advance of the deliverable deadline. The City subsequently received comments from SCDHEC and resubmitted the QAPP to SCDHEC on January 13, 2015. The City received final approval of the QAPP from EPA and SCDHEC on January 15, 2016. The City will monitor quarterly for the first three years under the CD and monthly (or every other month at the Gills Creek at Bluff Road site) from years four through six under the CD.

Water quality monitoring for 2016 Q2 was completed on May 4, 2016. Monitoring results are provided below for the following samples:

- C-001: Gill's Creek at Garner's Ferry Road
- B-280: Smith Branch at North Main Street
- C-017: Gill's Creek at Bluff Road

City Of Columbia Quality Assurance Project Plan (QAPP) Data Verification and Validation Form

City of Columbia Supplemental Environmental Projects QAPP November 2015

Laboratory Report Date: 5/04/16

The undersigned verifies the data in the above referenced report, per the QAPP requirements.

Andrew T. Stroud/QA Manager

7/11/16

Date

The undersigned validates the data in the above referenced report, per the QAPP requirements.

Michael Jaspers/Project Validator

11/16

Date



Comprehensive Environmental Laboratory Services

DATE: 05/04/2016

SCDHEC #32571

PROJECT:

CLIENT: City of Columbia Attn: Andrew Stroud 1136 Washington Street Columbia SC 29201

ID#: 153240 Sample Name:	C-017				Received o	04/28/2016	at	1330
Parameter	Method#	Value		Anal. on/	at/ by	8		
TSS (SM)	SM 2540 D-2011	7.7	mg/L	04/29/2016	0950 RA			
E. Coli MPN	SM 9223 B-2004	37.9	MPN	04/28/2016	1543 RA			
Dissolved Oxygen (SM)	SM45000G-2011	5.0	mg/L	04/28/2016	1119 JS			
Temperature (SM)	SM 2550 B-2010	23	Deg. C	04/28/2016	1119 JS			
ID#: 153241 Sample Name:	C-001	Sampled on						1330
Parameter	Method#	Value		Anal. on/				
TSS (SM)	SM 2540 D-2011	40	mg/L	04/29/2016	0950 RA			
E. Coli MPN	SM 9223 B-2004	80.9	MPN	04/28/2016	1543 RA			
Dissolved Oxygen (SM)	SM45000G-2011	4.1	mg/L	04/28/2016	1153 Js			
Temperature (SM)			· · · · · · · · · · · · · · · · · · ·	04/28/2016				
ID#: 153242 Sample Name:		Sampled on	04/28/2016	at 1226	Received o	n 04/28/2016	at	
Parameter	Method#	Value		Anal. on/				
TSS (SM)	SM 2540 D-2011	4.8	mg/L	04/29/2016	0950 RA			
E. Coli MPN	SM 9223 B-2004	547.5	MPN	04/28/2016	1543 RA			
Dissolved Oxygen (SM)	SM45000G-2011	7.3	mg/L	04/28/2016	1226 JS			
Temperature (SM)	SM 2550 B-2010	21	Deg. C	04/28/2016	1226 JS			
Report Released b	ру:	Alth Bryant Boyd,	Exportery Di	rector			_	

Drive	29072
ex.	SC
Rich J	igton,
200	Lexir

Page ____ of ___

I

Phone: 803-939-4983 Fax: 803-939-4984 oleinc.com

ON LINE ENVIRONMENTA	NVIRO		C S Shain	of Curston	Chain of Custory Recards	1	SCDHEC LAB ID# 32571/25003
C	Client: City of Columbia	olumbia		Attn:	Attn: Andrew Stroud	png	
Addre	Address: 1136 Wasi	1136 Washington Street		Phone:	Phone: 803-545-4001	1	
City, State,	State, Zip: Columbia, SC 29201	, SC 29201		Email:	Email: atstroud@columbiasc.net	lumbiasc.net	
				- All - Andrew			
Prog (FOR LAB	8		Date/Time of	Tvpe (G	Preser- vation/Bot-	#ot bet-	
Area USE ONLY		Sample Name	Sample	and the second division of the	tle Type	ties at the	is Parameter(s)
WW 15324	0	C-017	4-28.16 14:19	G	A/P	1 TSS	
WM		C-017	61:11 /	G	GF/P	1 E. Coli MPN	Nd
MMA	1	C-017	111:14	σ	Field An.	NA D.O. (mg/L)=	L)= 5.© Temp. (°C)= 2.3
WW 15324	}	C-001	111:53	U	A/P	1 TSS	
WW		C-001	1 11	G	GF/P	1 E. Coli MPN	Nd
T MM		C-001	1 1	U	Field An.	NA D.O. (mg/L)=	L)= \(_,\ Temp. (°C)= 2.5
GHEESI WW	e	B-280	1 7229	U	A/P	1 TSS	
MMN I		B-280		U	GF/P	1 E. Coli MPN	No
A WWW		B-280	A 1 A	U	Field An.	NA D.O. (mg/L)=	L)= 7, 3 Temp, (°C)= 'Z (
G=grab C=composite			Prog. Area: WW:	=wastewater	DW=drinking	water MW≐monitori	ell SS=se
Samplers signature:	19	soc bear	\				Special Instructions:
人 化重量化合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合合							Received in lab @ _/ _ ° C
Auto Sampler Data Date/Time Set On			Matar Dagding After	∆#or			Desired: Writer Outline Warline
by whom:			Meter Reading Before:	efore:			
Date/Time Off:		1	Difference:				
by whom:		1	×	(factor):			(Sample Jan, April, July, Oct)
Ruinguished by	ed by	Date	Addelved by	100 C	Late	au II	5. 5.
							Preservation Codes: A=≤6°C, B=H ₂ SO₄,
							C=HNO3; D=HCI, E=NaOH, F=Na2S2O3, C= 710°C O=Other (describe) Bothe
							Type: Glass = G, Plastic = P
Received in lab by: _	frace.	Y	Date: 4-28-16			30	Sample Rcd. On Ice (Ye) s No

.

Appendix A EPA Force Majeure Extension Approval Letter



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY REGION 4 ATLANTA FEDERAL CENTER 61 FORSYTH STREET ATLANTA, GEORGIA 30303-8960 JUN [] 2 2016

<u>CERTIFIED MAIL</u> 7015 1730 0001 8044 3545 <u>RETURN RECEIPT REQUESTED</u>

Ms. Teresa B. Wilson City Manager, City of Columbia P.O. Box 147 Columbia, South Carolina 29217

Re: <u>United States et al. v. The City of Columbia</u> Consent Decree Civil Action No.: 3:13-2429-TLW (D. S.C.)

Dear Ms. Wilson:

The United States Environmental Protection Agency Region 4 has reviewed the City of Columbia's (the City) supplemental report on a force majeure event submitted by a letter dated March 24, 2016, to the EPA, the South Carolina Department of Health and Environmental Control (SCDHEC), and the U.S. Department of Justice. The supplemental report relates to catastrophic flooding that occurred in Columbia, SC beginning on October 4, 2015.

The supplemental report, provided pursuant to Section XI of the above-referenced Consent Decree (CD), was preceded by a force majeure notice submitted by the City on October 6, 2015, and a preliminary force majeure report submitted on October 13, 2015. The force majeure notice, preliminary force majeure report and supplemental force majeure report relate to the unprecedented rainfall and catastrophic flooding that the City experienced in October 2015, and provides detailed information regarding the force majeure event that occurred and its effect on the ability of the City of Columbia to comply with their obligations under the above-referenced Consent Decree. This information was further augmented by an in-person meeting among the EPA, SCDHEC and City representatives in Columbia, South Carolina on April 22, 2016, which included a tour of some flood-affected areas of the City and its sanitary sewer system.

Based on the information provided by the City, the EPA in collaboration with SCDHEC has determined, that the anticipated delays described in your March 24, 2016 letter are attributable to a force majeure event and that the timeframes for the performance of certain obligations under the Consent Decree should be extended. Specifically, pursuant to Section XI, Paragraph 57 of the Consent Decree, decisions on the following extensions requests have been made as set forth below:

1. Extend by 12 months the deadline for completion of an initial assessment of the major components of the wastewater collection and transmission system (WCTS) pursuant to second to last sentence of Paragraph 14(a) of the Consent Decree (page 52).

Change deadline from "no later than 24 months from the date of EPA/DHEC approval of the CSAP" [Continuing Sewer Assessment Program] to "no later than 36 months from the date of the EPA/DHEC approval of the CSAP."

2. Extend by 12 months the deadline for completion of assessment of the remainder of the WCTS pursuant to last sentence of Paragraph 14(a) of the Consent Decree (page 52).

Change deadline from "no later than 60 months from the date of EPA/DHEC approval of the CSAP" [Continuing Sewer Assessment Program]" to "no later than 72 months from the date of the EPA/DHEC approval of the CSAP.

- 3. Extend by six months the implementation schedules for six management, operations and maintenance (MOM) programs previously submitted by the City to the EPA for approval pursuant to Paragraph 12 of the Consent Decree, including:
 - a. WCTS Training Program (CD Paragraph 12(c))
 - b. Information Management System Program (CD Paragraph 12(d))
 - c. Sewer Mapping Program (CD Paragraph (12f))
 - d. Transmission System Operations and Maintenance Program (CD Paragraph 12 (h))
 - e. Gravity System Operation and Maintenance Program (CD Paragraph 12(i))
 - f. Financial Analysis Program (CD Paragraph 12(j))

Each of the MOM programs above were submitted to the EPA with proposed implementation schedules, as required by the CD, and were approved in writing by a letter from the EPA dated May 23, 2016. The approved implementation schedules for each of the listed MOM Programs are extended by six months pursuant to this force majeure determination.

4. Extend by six months the completion of Phase 1 of the Supplemental Environmental Project (SEP) in the Gills Creek area (Area 3) pursuant to Section VIII and Revised Appendix I of the Consent Decree.

Change deadline for completion of Phase I, as specified on page 5 of Revised Appendix I of the Consent Decree, from "within twenty-four (24) months of the Effective Date of this Consent Decree" to "within thirty (30) months of the Effective Date of this Consent Decree."

5. Extend by six months the deadline for submitting to the EPA the preliminary reports on the condition of, and the plans for improving, the three defined SEP areas required under Section VIII and Revised Appendix I of the Consent Decree for all three areas addressed by the SEP (Gills Creek, Rocky Branch, and Smith Branch).

، به ح

Change the deadline for submittal of the preliminary reports and plans from "within three (3) years of the Effective Date of this Consent Decree," as specified at pages 2 [Area 1], 4 [Area 2], and 5 [Area 3] of Revised Appendix I of the Consent Decree, to "within three (3) years and six (6) months of the Effective Date of this Consent Decree." Note that the City's March 24, 2016, letter requested extension of the deadline "to complete Phase II for all three areas under the SEP." The City has since clarified that it is seeking a six month extension of the deadline only for submitting the preliminary reports describing the conditions of the SEP areas and the City's plans for improving the SEP areas. The deadline for completion of Phase II of the SEPs is five (5) years from the effective date of the Consent Decree, and that deadline will remain unchanged.

6. Extend by one year the deadlines after which stipulated penalties may be assessed for unpermitted discharge events pursuant to Paragraph 47(a), of the Consent Decree (page 78), and make corresponding changes to defer by one year the time periods during which particular penalty amounts are assessable pursuant to Paragraph 47(a) (i) and (ii) (page.78).

Change the deadline for the date after which penalties may be assessed under Paragraph 47(a) so that stipulated penalties are assessable for Unpermitted Discharge Events "occurring on or after three (3) years from the Date of Entry" instead of "occurring on or after two (2) years from the Date of Entry." In addition, change the dates during which particular penalty amounts are assessable by deferring the start and end dates by one year, as follows:

(i) For each Unpermitted Discharge Event of 5,000 gallons or less, a stipulated penalty may be assessed as follows:

-Within three to six years from the Date of Entry, \$250. [changed from "Within two to five years"]

-More than six years from the Date of Entry, \$1,000. [changed from "More than five years"]

For each Unpermitted Discharge Event of more than 5,000 gallons, a stipulated penalty may be assessed as follows:

(ii) For each Unpermitted Discharge Event of more than 5,000 gallons, a stipulated penalty may be assessed as follows:

-Within three to six years from the Date of Entry, \$500 [changed from "Within two to five years"]

-More than six years from the Date of Entry, \$2,000 [changed from "More than five years"

With respect to the extension of the dates when stipulated penalties are assessable, the EPA notes that the entered Consent Decree establishes a period of two years following Consent Decree Entry during which there is no provision for stipulated penalties for Unpermitted Discharge Events. The Consent Decree then provides for gradually escalating stipulated penalty amounts as time passes from the date of Entry. The purpose of this structure for stipulated penalty amounts is to allow the City an opportunity to assess and remediate the most significant problems in the WCTS before the City would be subject to stipulated penalties for Unpermitted Discharge Events. The EPA believes that the catastrophic flooding experienced in the City of Columbia has interfered with the City's ability to complete assessment and remediation work that would minimize the occurrence of Unpermitted Discharge Events. Accordingly, an extension of these deadlines and time frames is deemed appropriate under Section XI (Force Majeure), paragraph 57 of the Consent Decree.

The EPA acknowledges the efforts that the City has made to bring its wastewater treatment plant and collection system into compliance with the CWA, as well as the City's efforts to address the many impacts of the October 2015 flooding. Should you have any questions regarding this letter, please contact Mr. Richard Elliott, of my staff, at (404) 562-8691 or via email at <u>elliott.richard@epa.gov</u>.

Sincerely,

Alenda E. Johnson, Acting Chief Municipal & Industrial Enforcement Section NPDES Permitting and Enforcement Branch

cc: See Attached Mailing List

Mailing List

۰. ج

> City of Columbia Attn: City Attorney P.O. Box 147 Columbia, South Carolina 29217

.

City of Columbia Attn: Chief Financial Office P.O. Box 147 Columbia, South Carolina 29217

City of Columbia Attn: Director - Utilities and Engineering P.O. Box 147 Columbia, South Carolina 29217

Paul Schwartz, Esq,Office of Water Legal SupportU.S. Environmental Protection Agency, Region 4

Glenn Trofatter SCDHEC-Bureau of Water Water Pollution Control Division 2600 Bull St. Columbia, SC 29201

Michael S. Traynham, Esq. Assistant General Counsel SC Department of Health and Environmental Control 2600 Bull Street Columbia, SC 29201

W. Thomas Lavender, Jr., Esq. Nexsen Pruet, LLC 1230 Main Street, Suite 700 Columbia, SC 29201

Joan Hartley, Esq. Nexsen Pruet, LLC 1230 Main Street, Suite 700 Columbia, SC 29201 Valerie Mann, Esq. Environmental Enforcement Section U.S. Department of Justice Box 7611 Ben Franklin Station Washington, DC 20044-7611

Beth Drake, Esq. First Assistant United States Attorney District of South Carolina First Union Building 1441 Main Street, Suite 500 Columbia, SC 29201

Jacquelyn S. Dickman Deputy General Counsel South Carolina Department of Health and Environmental Control 2600 Bull Street Columbia, SC 29201

